

Open Infrastructure - Task #7247

Our switches in place8 should be moved to a different location / rack

10/21/2019 06:16 PM - Nico Schottelius

Status:	Closed	Start date:	10/21/2019
Priority:	Normal	Due date:	10/30/2019
Assignee:	Nico Schottelius	% Done:	0%
Category:		Estimated time:	0.00 hour
Target version:			
PM Check date:			
Description			
<ul style="list-style-type: none">• Coordinate with Kilian Bähler• Visit place8 once before doing the actual move<ul style="list-style-type: none">◦ Checkout the UPS situation◦ Verify that both switches are connected to the UPS◦ Verify that the UPS can hold power for both switches			
Step			
<ul style="list-style-type: none">• First verify that the switches are both configured the same• First move the unused switch / the one that does not bridge the two data centers• Then move the cables to the moved switch (-> short interrupt between the data centers)<ul style="list-style-type: none">◦ Have 1 or 2 notebooks open, testing the connection◦ Verify that connection is back when plugging back in• Then move the second switch (which is now the backup switch)			
Should be finished by mid next week.			

History

#1 - 10/21/2019 06:20 PM - Nico Schottelius

- Description updated

- Due date set to 10/30/2019

#2 - 10/06/2020 01:02 PM - Samuel Hailu

- Status changed from New to Resolved

- Assignee changed from Samuel Hailu to Nico Schottelius

#3 - 10/06/2020 01:32 PM - Nico Schottelius

- Status changed from Resolved to Closed

redmine@ungleich.ch writes: